

19 MAY 2011

Project Team

- PMRF
- Manu Kai
- KIUC
- Telecable Systems Inc.
- Exsell Sales Associates

Agenda

- Project History
- Aerial Fiber Route
- Installation

Project History

• 1994 – Requirement established for fiber connection to PMRF remote sites

• 1995 – Engineering studies began

- Aerial route not considered
 - Pathway privately owned and in poor shape (Kekaha plantation)
 - Remainder of route owned by Kaua'i Electric (KE)


• 1996 – Engineering studies completed

- Directional boring and undersea method recommended
- 1999 Kaua'i Island Utility Cooperative (KIUC) is established and acquires KE assets
- 2000 Kekaha plantation closes, KIUC assumes custody of electric lines
- 2000 Subsequent study of sea floor area determines directional boring not practical
 - Vertical-to-horizontal boring ratio not satisfactory
 - 1200 feet vertical and 5200 feet horizontal required to get below sea bed wave action


Project History (continued)

- 2004 Aerial fiber route re-evaluated as most practical and cost-effective
 Pathway solely owned by KIUC and in better shape
- 2005 Technical solution and ROM developed through partnership with Exsell Sales and Chenga Corporation
- 2006 PMRF briefs KIUC on proposed project and receives favorable consideration
- 2007 \$\$ programmed for FY08 by Missile Defense Agency (MDA)
- 2008 Phase 1, Engineering and Build of Materials completed
- 2009 Phase 2, Materials procurement completed
- 2011 Phase 3, Installation completed


Aerial Fiber Route



- Aerial Fiber facts
 - o 139,564 feet of cable
 - × 26.4 Miles (42.5 Km)
 - Approximately 3850 feet in underground conduit and 135,714 feet aerial
 - × 400+ KIUC poles
 - Actual fiber distance is approximately 142,800 feet
 - × 27 Miles (43.5 Km)




Makaha Ridge Aerial-to-Underground





Koke'e Road




















Kokee Comm B765







Barking Sands B105

